

## **CENTRAL POLLUTION CONTROL BOARD**

Zonal Office (South) Nisarga Bhavan, Thimmaiah Road Shivanagar, Bangalore - 560 010

## Inspection Report of M/s Coimbatore Integrated Waste Management Company Pvt.Ltd

1	Name & Location of STP	M/s Coimbatore Integrated Waste
		Management Company Pvt.Ltd
2	Agency/ Agencies responsible for	Coimbatore Corporation
	handling of MSW	
3	Capacity of the facility	750 TPD
	Quantity of waste collected every	600-650 Mt/day
	day (from collection points/	
	dustbins)	
4	Composition of MSW	
	Compostable (organic) matter	45%
	Inerts	20%
	Recyclables	Plastics-3%
		Rags-3%
5	Quantity of waste remaining	Nil
	uncollected (from collection	
	points/ dustbins)	
6	Quantity of waste processed	Composting-350 T/day
		RDF-220 T/day
		others- 20 T.day
7	Quantity of waste landfilled per	20% of the waste collected is made up of
	day (T/d)	inert materials and debris and the same are
		sent for landfilling
	Number of landfills in operation	Currently, one site at Vellalore village,
	and the area	Coimbatore is developed into sanitary landfill
	and the area	combatore is developed into sameary tandrik

## Observations

- M/s Coimbatore Integrated Waste Management Company Pvt.Ltd located at Vellalore village in Coimbatore comprises of landfill and compost yard.
- The facility was inspected by Sh. G. Dharmalingam, Scientist-"C" during November, 2013
- Government of India and Coimbatore Corporation developed this facility under

JNNURM.

- The validity of the Authorization to operate the facility has expired on 31-03-2012, however it was reported that the facility has applied to TNPCB for renewal of the same. Copy of the Authorization is placed as **Annexure-1**.
- The organic waste collected from the households is transferred to green coloured bins and non-biodegradable wastes is transferred to white coloured bins separately at identified storage locations by CMC.
- The waste stored separately from the mobile bins are transported to transfer stations by dumper placers, tractors and hydraulically operated refuse collectors.
  From the transfer station the wastes are transferred to processing facility through bulk waste carriers.
- Around 350 T/day of biodegradable waste is composted and converted into manure while inert materials are sent for landfilling. The recyclables are sold to recyclers. The flow chart of the MSW processing is placed as Annexure-2.
- The construction of the compound wall and piezometric well is still under progress.