Status of Sewage Treatment Plants in Jharkhand (as on June 30,2022)

- Commissioned STPs -2 (1 town) with designed capacity 12 MLD
- Operational STPs –2 (operational capacity –12 MLD) with Utilized capacity 5.8 MLD (~48% of operational capacity)
- Compliance Status of operational STPs

Compliance w.r.t. Hon'ble Compliance Status w.r.t MoEF&CC norms dated 13.10.2017

Complying 0 2 Non-complying 2 0

- STPs complying for Faecal Coliform norms (<230 MPN/100ml) 2
- STPs non-complying for Faecal Coliform norms (>230 MPN/100ml) 0
- A STP of 3.5 MLD is under trial in Rajmahal town of Sahebganj district

Operational and Compliance status of Sewage Treatment Plants in Jharkhand

S. No.	Name of STPs	Ganga Front Town	Treatment Technology	Designed Capacity (MLD)	Date of Inspection	Operational /Non- Operational Status	Compliance Status w.r.t Hon'ble NGT norms dated 30.04.2019	Compliance Status w.r.t MoEF norms dated 13.10.2017
1	Talbanna	Sahebganj	SBR	5	29.04.2022	Operational	Non- complying T.N.	complying
2	Channan,Kabutar Khopi	Sahebganj	SBR	7	29.04.2022	Operational	Non- complying T.N	complying

STPs complying to BOD Norms (≤10 mg/l) in Jharkhand (April-June, 2022) w.r.t. NGT and MoEF norms

S. No.	Name of STPs	Ganga Front Town	Designed Capacity (MLD)	BOD (≤10 mg/l)
1	Talbanna	Sahebganj	5	5
2	Channan, Kabutar Khopi	Sahebgani	7	3

• STPs complying to COD (≤50 mg/l) in Jharkhand (April-June,2022) w.r.t. NGT Norms

S. No.	Name of STPs	Ganga Front Town	Designed Capacity (MLD)	COD (≤50 mg/l)
1	Talbanna	Sahebganj	5	40
2	Channan, Kabutar Khopi	Sahebgani	7	32

• STPs complying to TSS (≤20 mg/l) in Jharkhand (April-June,2022) w.r.t. NGT and MoEF norms

S. No.	Name of STPs	Ganga Front Town	Designed Capacity (MLD)	TSS (≤20 mg/l)
1	Talbanna	Sahebganj	5	9
2	Channan,Kabutar Khopi	Sahebganj	7	11

S. No.	Name of STPs	Ganga Front Town	Designed Capacity (MLD)	FC (≤230 MPN/100 ml)
1	Talbanna	Sahebganj	5	<1.8
2	Channan,Kabutar Khopi	Sahebganj	7	<1.8